Bruhat Bangalore Mahanagara Palike (BBMP)											
Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)											
Work Order No. : BBMP/EE/YNK.D/ W.O/202/2020-21 dated 31.12.2020											
Estimate cost : Rs. 1000.00 Lakhs											
Name of Contractor :- Nandi Constructions											
Final Measurement Sheet											
First and Final bill											
Item No	4										
Item Name	Removing and refixing stone slabs of drains and pointing in CM (1:3) complete as per specifications and directions of the Engineer in charge										
Sl No	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg Width	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							**2079.72**			
							Qty as per Modified Estimate	**2079.72**			
							Qty Paid previously	**0.00**	CBR		
							Qty to be paid in this bill	**2079.72**	**Sqm**	**116.84**	**242995**

For M/s. NANDI CONSTRUCTION

Partners

Contractor representative

Consultancy Services Bangalore

Consultant representative

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಕಾರ್ಯಪಾಲಕ
ಬ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector In Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/218/2020-21 dated 15.01.2021

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Final Measurement Sheet

First & Final Bill

Item No. 4

Item Name: Removing and refixing stone slabs of drains and pointing in CM (1:3) complete as per specifications and directions of the Engineer in charge

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Final								
	Ward No -04								
Sharada Nagara									
	1st main LHS	1	30.00			0.90		6.75	
		1	17.00			0.90		3.83	
		1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	8.00			0.90		1.80	
	1st main RHS	1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	15.00			0.90		3.38	
	2nd Main road LHS	1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	18.40			0.90		4.14	
		1	9.00			0.90		2.03	
		1	15.00			0.90		3.38	
	2nd Main road RHS	1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	18.00			0.90		4.05	
		1	18.50			0.90		4.16	
		1	30.00			0.90		6.75	
	4th Main road RHS	1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	14.00			0.90		3.15	
		1	30.00			0.90		6.75	
		1	7.00			0.90		1.58	
		1	30.00			0.90		6.75	
		1	14.00			0.90		3.15	
		1	18.00			0.90		4.05	

C.B.F.C

Ramarajendra
02/03/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	4th Main road LHS	1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	5.00			0.90		1.13	
		1	30.00			0.90		6.75	
		1	10.00			0.90		2.25	
		1	30.00			0.90		6.75	
		1	29.00			0.90		6.53	
	5th Main road LHS	1	18.20			0.90		4.10	
	5th Main road RHS	1	30.00			0.90		6.75	
	6th Main road RHS	1	30.00			0.90		6.75	
		1	19.50			0.90		4.39	
	7th Main road LHS	1	30.00			0.90		6.75	
		1	12.50			0.90		2.81	
	7th Main road RHS	1	30.00			0.90		6.75	
		1	12.50			0.90		2.81	
	3rd Cross LHS	1	24.00			0.90		5.40	
	3rd Cross RHS	1	13.00			0.90		2.93	
	3rd Cross near Vacant site LHS	1	20.00			0.90		4.50	
	3rd Cross near Vacant site RHS	1	20.00			0.90		4.50	
	5th Cross road LHS	1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	9.50			0.90		2.14	
	5th Cross road RHS	1	12.00			0.90		2.70	
		1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
	7th Cross road LHS	1	30.00			0.90		6.75	
		1	10.00			0.90		2.25	
	7th Cross road RHS	1	30.00			0.90		6.75	
		1	10.00			0.90		2.25	
	8th Cross road RHS	1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	23.00			0.90		5.18	
	8th Cross road LHS	1	23.00			0.90		5.18	
		1	22.00			0.90		4.95	
		1	23.00			0.90		5.18	
		1	29.00			0.90		6.53	
	L shape connection to Someshwara nagar	1	6.00			0.90		1.35	
		1	9.00			0.90		2.03	

Cont...

Rameshgowda
2/03/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
Someshwara nagara								0.00	
	Main road (Sai apartment) LHS	1	28.50			0.90		6.41	
		1	22.00			0.90		4.95	
		1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	2.50			0.90		0.56	
		1	30.00			0.90		6.75	
		1	8.00			0.90		1.80	
	Main road (Sai apartment) RHS	1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	6.00			0.90		1.35	
		1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	13.00			0.90		2.93	
		1	30.00			0.90		6.75	
		1	5.00			0.90		1.13	
	1st Main RHS	1	26.00			0.90		5.85	
	2nd Main LHS	1	13.50			0.90		3.04	
	2nd Main RHS	1	13.10			0.90		2.95	
	3rd A Main Road RHS	1	26.50			0.90		5.96	
		1	12.50			0.90		2.81	
		1	26.50			0.90		5.96	
		1	23.30			0.90		5.24	
		1	11.50			0.90		2.59	
	3rd A Main Road LHS	1	26.00			0.90		5.85	
		1	25.00			0.90		5.63	
		1	29.60			0.90		6.66	
		1	27.50			0.90		6.19	
		1	30.00			0.90		6.75	
		1	10.00			0.90		2.25	
	3rd B Main Road LHS	1	26.00			0.90		5.85	
		1	25.00			0.90		5.63	
		1	20.00			0.90		4.50	
		1	28.00			0.90		6.30	
	3rd B Main Road RHS	1	26.00			0.90		5.85	
		1	27.00			0.90		6.08	
		1	28.00			0.90		6.30	
	4th A Main Road LHS	1	14.00			0.90		3.15	
	4th A Main Road RHS	1	27.00			0.90		6.08	

Rameshgeerit
2/02/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106
2/02/2021

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	5th A Main Road LHS	1	30.00			0.90		6.75	
		1	2.00			0.90		0.45	
	5th A Main Road RHS	1	30.00			0.90		6.75	
		1	2.00			0.90		0.45	
	1st A Cross Road LHS	1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	6.00			0.90		1.35	
	1st A Cross Road RHS	1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	6.00			0.90		1.35	
	2nd A Cross Road LHS	1	30.00			0.90		6.75	
		1	16.00			0.90		3.60	
	2nd A Cross Road RHS	1	30.00			0.90		6.75	
		1	7.00			0.90		1.58	
		1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	3.00			0.90		0.68	
	3rd A Cross Road RHS	1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	3.00			0.90		0.68	
		1	9.20			0.90		2.07	
		1	30.00			0.90		6.75	
		1	13.50			0.90		3.04	
	3rd A Cross Road RHS	1	30.00			0.90		6.75	
		1	13.50			0.90		3.04	
		1	9.20			0.90		2.07	
	3rd A Cross Road LHS	1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	3.00			0.90		0.68	
		1	11.00			0.90		2.48	
	4th A Cross Road LHS	1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	2.00			0.90		0.45	
		1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	16.00			0.90		3.60	
	4th A Cross Road RHS	1	14.00			0.90		3.15	
		1	29.40			0.90		6.62	
		1	30.00			0.90		6.75	
		1	8.00			0.90		1.80	
	5th A Cross LHS	1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	12.00			0.90		2.70	

5

C&Pc

Rameshangeerl
4/03/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Sl No	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	5th A Cross RHS	1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	22.00			0.90		4.95	
	5th Cross LHS	1	30.00			0.90		6.75	
		1	20.00			0.90		4.50	
	5th Cross RHS	1	30.00			0.90		6.75	
		1	20.00			0.90		4.50	
	1st B Cross Road RHS (Ayyappa swamy temple road)	1	9.50			0.90		2.14	
		1	14.00			0.90		3.15	
		1	30.00			0.90		6.75	
		1	1.00			0.90		0.23	
	1st B Cross Road LHS (Ayyappa swamy temple road)	1	30.00			0.90		6.75	
		1	3.00			0.90		0.68	
	Chandrasekhar House Road LHS	1	30.00			0.90		6.75	
		1	2.00			0.90		0.45	
	Chandrasekhar House Road RHS	1	30.00			0.90		6.75	
		1	26.00			0.90		5.85	
	Bharati House LHS	1	30.00			0.90		6.75	
		1	25.00			0.90		5.63	
	Bharati House RHS	1	30.00			0.90		6.75	
		1	25.00			0.90		5.63	
	2nd B Cross Road LHS	1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	8.00			0.90		1.80	
	2nd B Cross Road RHS	1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	8.00			0.90		1.80	
	3rd B Cross Road RHS	1	4.00			0.90		0.90	
		1	29.00			0.90		6.53	
		1	9.20			0.90		2.07	
	3rd B Cross Road LHS	1	30.00			0.90		6.75	
		1	23.00			0.90		5.18	
	4th B Cross Road RHS	1	30.00			0.90		6.75	
		1	30.00			0.90		6.75	
		1	22.60			0.90		5.09	
		1	24.00			0.90		5.40	
		1	9.30			0.90		2.09	
		1	20.00			0.90		4.50	

CBLFC

Ramesh
2/03/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ, 2021
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-64

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	12th B Cross Road RHS	1	22.00			0.90		4.95	
		1	29.00			0.90		6.53	
	10th B Road LHS	1	21.00			0.90		4.73	
		1	19.50			0.90		4.39	
	10th B Road RHS	1	22.00			0.90		4.95	602.89
									1706.00
	WARD NO - 1								
Maruthinagara									
	9th Cross road 3rd Main right	2	30.00			0.75		4.50	
		2	30.00			0.75		4.50	
		2	30.00			0.75		4.50	
		2	30.00			0.75		4.50	
		2	30.00			0.75		4.50	
		2	26.00			0.75		3.90	
	4th Cross road 3rd main RHS	2	30.00			0.75		4.50	
		2	30.00			0.75		4.50	
		2	30.00			0.75		4.50	
		2	30.00			0.75		4.50	
		2	30.00			0.75		4.50	
		2	1.00			0.75		0.15	
	1st Main 23rd Cross road	2	30.00			0.75		4.50	
		2	30.00			0.75		4.50	
		2	30.00			0.75		4.50	
		2	30.00			0.75		4.50	
		2	30.00			0.75		4.50	
		2	30.00			0.75		4.50	
		2	30.00			0.75		4.50	
		2	30.00			0.75		4.50	
		2	30.00			0.75		4.50	
		2	30.00			0.76		4.50	
		2	10.00			0.75		1.50	
	1st Main 24th Cross road	2	30.00			0.75		4.50	
		2	30.00			0.75		4.50	
		2	30.00			0.75		4.50	
		2	30.00			0.75		4.50	
		2	30.00			0.75		4.50	

CAFC

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

02/03/2021

W-11
02/03-21

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	Railway Station-Kamakshamma Layout road LHS	1	30.00			0.90		2.70	
		1	30.00			0.90		2.70	
		EPFC 1	19.00			0.90		1.71	
	Railway Station-Kamakshamma Layout road RHS	1	30.00			0.90		2.70	
		1	30.00			0.90		2.70	
		1	17.00			0.90		1.53	
							Total quantity	2079.72	205.42
							Qty as per Modified Estimate	2079.72	
							Qty Paid previously	0.00	
							Qty to be paid in this bill	2079.72	Sqm

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

For M/s. NANDI CONSTRUCTION

Partners
Contractor representative

Consultancy Services Gooty Bangalore

Consultant representative

Assistant Engineer

24/3/2021
AE-02

Assistant Executive Engineer

gm
W-01

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/202/2020-21 dated 31.12.2020

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Final Measurement Sheet

First and Final bill

Item No. 8

Item Name: Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc , complete as per specifications and directions of the Engineer in charge (Data Rate)

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg. Width	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							5561.74			
							Qty as per Modified Estimate	5561.74			
							Qty Paid previously	0.00			
							Qty to be paid in this bill	5561.74	Sqm	2453.38	13645056

For M/s. NANDI CONSTRUCTION

Contractor representative

Partners

Gooly Consultancy Services Bangalore

Consultant representative

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Ramarejcasil

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಬಂಗಳೂರು
ಬ ಬ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/218/2020-21 dated 15.01.2021

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Final Measurement Sheet

First & Final Bill

Item No.	8
Item Name	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc , complete as per specifications and directions of the Engineer in charge. (Data Rate)

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Final								
	Ward No -04								
Sharada Nagara									
	1st main LHS	1	30.00			0.90		13.50	
		1	17.00			0.90		7.65	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	8.00			0.90		3.60	
	1st main RHS	1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	15.00			0.90		6.75	
	2nd Main road LHS	1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	18.40			0.90		8.28	
		1	9.00			0.90		4.05	
		1	15.00			0.90		6.75	
	2nd Main road RHS	1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	18.00			0.90		8.10	
		1	18.50			0.90		8.33	
		1	30.00			0.90		13.50	
	4th Main road RHS	1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	14.00			0.90		6.30	
		1	30.00			0.90		13.50	
		1	7.00			0.90		3.15	
		1	30.00			0.90		13.50	
		1	14.00			0.90		6.30	
		1	18.00			0.90		8.10	

22/03/2021

Ramanagaraih
8/03/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು 2021
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬ.ಬ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	4th Main road LHS	1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	5.00			0.90		2.25	
		1	30.00			0.90		13.50	
		1	10.00			0.90		4.50	
		1	30.00			0.90		13.50	
		1	29.00			0.90		13.05	
	5th Main road LHS	1	18.20			0.90		8.19	
	5th Main road RHS	1	30.00			0.90		13.50	
	6th Main road RHS	1	30.00			0.90		13.50	
		1	19.50			0.90		8.78	
	7th Main road LHS	1	30.00			0.90		13.50	
		1	12.50			0.90		5.63	
	7th Main road RHS	1	30.00			0.90		13.50	
		1	12.50			0.90		5.63	
	3rd Cross LHS	1	24.00			0.90		10.80	
	3rd Cross RHS	1	13.00			0.90		5.85	
	3rd Cross near Vacant site LHS	1	20.00			0.90		9.00	
	3rd Cross near Vacant site RHS	1	20.00			0.90		9.00	
	5th Cross road LHS	1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	9.50			0.90		4.28	
	5th Cross road RHS	1	12.00			0.90		5.40	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
	7th Cross road LHS	1	30.00			0.90		13.50	
		1	10.00			0.90		4.50	
	7th Cross road RHS	1	30.00			0.90		13.50	
		1	10.00			0.90		4.50	
	8th Cross road RHS	1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	23.00			0.90		10.35	
	8th Cross road LHS	1	23.00			0.90		10.35	
		1	22.00			0.90		9.90	
		1	23.00			0.90		10.35	
		1	29.00			0.90		13.05	
	L shape connection to Someshwara nagar	1	6.00			0.90		2.70	
		1	9.00			0.90		4.05	

22/03/2024

Ramareyaredi
8/03/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	4th B Cross Road LHS	1	30.00			0.90		13.50	
		1	9.00			0.90		4.05	
		1	30.00			0.90		13.50	
		1	7.50			0.90		3.38	
		1	11.00			0.90		4.95	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	24.00			0.90		10.80	
	5th B Cross Road RHS	1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	24.70			0.90		11.12	
	Chikkabommasandra								
	3rd main road LHS	1	14.00			0.90		6.30	
		1	28.00			0.90		12.60	
		1	28.00			0.90		12.60	
	3rd main road RHS	1	14.00			0.90		6.30	
		1	28.00			0.90		12.60	
	2nd Cross LHS	1	30.00			0.90		13.50	
		1	15.00			0.90		6.75	
	2nd Cross RHS	1	30.00			0.90		13.50	
		1	15.00			0.90		6.75	
		1	28.00			0.90		12.60	
	3rd Cross LHS	1	30.00			0.90		13.50	
		1	25.00			0.90		11.25	
		1	20.00			0.90		9.00	
		1	27.00			0.90		12.15	
	3rd Cross RHS	1	30.00			0.90		13.50	
		1	25.00			0.90		11.25	2182.50
	Ward No - 04								
	B Sector								
	13th B main LHS	1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	28.00			0.90		12.60	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	19.00			0.90		8.55	

22/03/2021

Ramareegowda
8/03/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ-3/2021
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	13th B main RHS	1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	28.00			0.90		12.60	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	19.00			0.90		8.55	
	15th B Cross RHS	1	30.00			0.90		13.50	
		1	19.00			0.90		8.55	
		1	3.00			0.90		1.35	
		1	16.00			0.90		7.20	
		1	28.50			0.90		12.83	
		1	30.00			0.90		13.50	
		1	17.00			0.90		7.65	
		1	30.00			0.90		13.50	
		1	20.00			0.90		9.00	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	1.00			0.90		0.45	
	15th B Cross LHS	1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	8.00			0.90		3.60	
		1	11.00			0.90		4.95	
		1	30.00			0.90		13.50	
		1	17.50			0.90		7.88	
		1	14.00			0.90		6.30	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	17.00			0.90		7.65	
	12th B Cross LHS (Brahmakumari's Ashrama)	1	30.00			0.90		13.50	
		1	21.00			0.90		9.45	
		1	25.00			0.90		11.25	
		1	10.00			0.90		4.50	
	12th B Cross RHS (Brahmakumari's Ashrama)	1	16.50			0.90		7.43	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	

22/03/2021

Ramakrishnaiah 8/03/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು 2021
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಡಿ.ಎ.ಪ್ರಾ. ಬೆಂಗಳೂರು-106

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	10th B Road LHS	1	21.00			0.90		9.45	
		1	19.50			0.90		8.78	
	10th B Road RHS	1	22.00			0.90		9.90	1234.08
									3416.58

Verified :08/03/2021 Ramanayaka 8/3/2021

WARD NO - 1

Maruthinagara New Drain

	3rd main 5th cross RHS	1	30.00			0.90		27.00
		1	30.00			0.90		27.00
		1	30.00			0.90		27.00
		1	30.00			0.90		27.00
		1	12.00			0.90		10.80
	3rd main 10th cross LHS	1	30.00			0.90		27.00
		1	30.00			0.90		27.00
		1	2.00			0.90		1.80
	Raithara Santhe 6th Cross	1	30.00			0.90		27.00
		1	3.00			0.90		2.70
	Raithara Santhe 6th A Cross LHS & RHS	2	30.00			0.90		54.00
		2	2.00			0.90		3.60
	Raithara Santhe 7th Cross LHS & RHS	2	22.00			0.90		39.60

Maruthinagara Old Drain QPC

	9th Cross road 3rd Main right	2	30.00			0.75		31.50
		2	30.00			0.75		31.50
		2	30.00			0.75		31.50
		2	30.00			0.75		31.50
		2	30.00			0.75		31.50
		2	26.00			0.75		27.30
	4th Cross road 3rd main RHS	2	30.00			0.75		31.50
		2	30.00			0.75		31.50
		2	30.00			0.75		31.50
		2	30.00			0.75		31.50
		2	30.00			0.75		31.50
		2	1.00			0.75		1.05
	1st Main 23rd Cross road	2	30.00			0.75		31.50
		2	30.00			0.75		31.50
		2	30.00			0.75		31.50
		2	30.00			0.75		31.50

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

08-03-21

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
		2	30.00			0.75		31.50	
		2	30.00			0.75		31.50	
		2	30.00			0.75		31.50	
		2	30.00			0.75		31.50	
		2	30.00			0.75		31.50	
		2	30.00			0.75		31.50	
		2	30.00			0.75		31.50	
		2	10.00			0.75		10.50	
	1st Main 24th Cross road	2	30.00			0.75		31.50	
		2	30.00			0.75		31.50	
		2	30.00			0.75		31.50	
		2	30.00			0.75		31.50	
		2	30.00			0.75		31.50	
		2	30.00			0.75		31.50	
		2	30.00			0.75		31.50	
		2	30.00			0.75		31.50	
		2	30.00			0.75		31.50	
		2	30.00			0.75		31.50	
		2	10.00			0.75		10.50	
	1st Main 25th Cross road	1	30.00			0.75		15.75	
		1	30.00			0.75		15.75	
		1	30.00			0.75		15.75	
		1	30.00			0.75		15.75	
		1	30.00			0.75		15.75	
		1	30.00			0.75		15.75	
		1	30.00			0.75		15.75	
		1	30.00			0.75		15.75	
		1	30.00			0.75		15.75	
		1	30.00			0.75		15.75	
		1	30.00			0.75		15.75	
		1	14.00			0.75		7.35	
	12th Cross road LHS	1	30.00			0.75		15.75	
		1	20.70			0.75		10.87	
	12th Cross road RHS	1	30.00			0.75		15.75	
		1	30.00			0.75		15.75	
		1	30.00			0.75		15.75	
		1	14.50			0.75		7.61	
	3rd main 10th cross RHS	1	30.00			0.75		15.75	
		1	30.00			0.75		15.75	
		1	30.00			0.75		15.75	

CRTC

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Yelk. Zn)
Yelahanka, Bangalore

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Yelk. Zn)
Yelahanka, Bangalore

Sl No	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
		1	30.00			0.75		15.75	
		1	21.00			0.75		11.03	1616.21
		WARD NO - 2							
East kamakshamma layout New drain									
	Main road LHS	1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	4.00			0.90		1.80	
	Main road RHS	1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	9.00			0.90		4.05	
	2nd Main Road LHS	1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
		1	30.00			0.90		13.50	
	2nd Main Road Connection LHS	1	8.00			0.90		3.60	
	5th cross Road LHS	1	29.00			0.90		19.58	
	5th cross Road RHS	1	29.00			0.90		19.58	
	4th cross Road LHS	1	30.00			0.90		20.25	
		1	6.00			0.90		2.70	
	4th cross Road RHS	1	30.00			0.90		20.25	
		1	5.10			0.90		3.44	
	3rd cross road LHS	1	30.00			0.90		13.50	
		1	13.80			0.90		6.21	
	3rd cross road RHS	1	30.00			0.90		13.50	
		1	13.00			0.90		5.85	

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

23/3/2021
AEE

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	3rd cross road towards main road LHS	1	25.00			0.90		11.25	
	Railway Station-Kamakshamma Layout road LHS	1	30.00			0.90		27.00	
		1	30.00			0.90		27.00	
		1	19.00			0.90		17.10	
	Railway Station-Kamakshamma Layout road RHS	1	30.00			0.90		27.00	
		1	30.00			0.90		27.00	
		1	17.00			0.90		15.30	528.95
							Total quantity	5561.74	
							Qty as per Modified Estimate	5561.74	
							Qty Paid previously	0.00	
							Qty to be paid in this bill	5561.74	Cum

RFC

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

For M/s. NANDI CONSTRUCTION

Partners
Contractor representative

Consultant representative

Assistant Engineer

AE-02

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಬೆಂಗಳೂರು-106
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/202/2020-21 dated 31.12.2020

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Final Measurement Sheet

First and Final bill

Item No.	9
Item Name	Suply And Fixing precast concrete Slab 15cm thick including Cost Of reinforcement as per design and drawing materail cost transportation here Charge of Machinary cutting the vertical face to get plain even surface etc complete with all leads and lifts conveynce charges labour charges inclusive of cost of all materials and as per the directions of the Engineer-in-charge of the work

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg. Width	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							420.60			
	Qty as per Modified Estimate							420.60			
	Qty Paid previously							0.00			
	Qty to be paid in this bill							420.60	Sqm	2617.15	1100773

For M/s. NANDI CONSTRUCTION

Contractor representative

Partners

Gooly Consultancy Services Bangalore

Consultant representative

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Ramanjeerab

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಯಲಹಂಕ
ಬ.ಬ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/218/2020-21 dated 15.01.2021

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Final Measurement Sheet

First & Final Bill

Item No.	9
Item Name	Suply And Fixing precast concrete Slab 15cm thick including Cost Of reinforcement as per design and drawing materail cost transportation here Charge of Machinary cutting the vertical face to get plain even surface etc complete with all leads and lifts conveynce charges labour charges inclusive of cost of all materials and as per the directions of the Engineer-in-charge of the work

Sl No	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Final								
	WARD NO - 1								
Maruthinagara New Cover slab									
	3rd main 9th cross road Left side	2	30.00			0.75		45.00	
		2	30.00			0.75		45.00	
		2	30.00			0.75		45.00	
		2	30.00			0.75		45.00	
		2	30.00			0.75		45.00	
		2	8.00			0.75		12.00	237.00
	WARD NO - 2								
East kamakshamma layout New drain									
	Kamakshamma Layout Main road RHS	1	30.00			1.20		36.00	
		1	30.00			1.20		36.00	
		1	30.00			1.20		36.00	
		1	30.00			1.20		36.00	
		1	30.00			1.20		36.00	
		1	3.00			1.20		3.60	
							Total quantity	**420.60**	
							Qty as per Modified Estimate	**420.60**	
							Qty Paid previously	**0.00**	
							Qty to be paid in this bill	**420.60**	**Sqm**

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

AE-02

For M/s. NANDI CONSTRUCTION

Contractor representative

Partners

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Consultant representative

Bangalore Consultancy Services

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/218/2020-21 dated 15.01.2021

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Final Measurement Sheet

First & Final Bill

Item No.	10
Item Name	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc , complete as per specifications and directions of the Engineer in charge

Sl No	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Final								
	Ward No -04								
Sharada Nagara New Culvert									
	3rd Cross	1	5.40			1.20		6.48	
	7th Cross	1	4.00			1.20		4.80	
	8th Cross	1	6.00			1.20		7.20	
Someshwara nagara New Culvert									
	Sai apartment main road	1	7.70			1.20		9.24	
	Sai apartment sub road	1	7.00			1.20		8.40	
	3rd A cross	1	7.20			1.20		8.64	
	2nd A cross	1	7.20			1.20		8.64	
	2nd Main road	1	3.60			1.20		4.32	
	3rd Main road	1	3.00			1.20		3.60	61.32
	Ward No - 04								
B Sector New Culvert									
	10th B Road	1	5.40			1.20		6.48	6.48
									67.80
	WARD NO - 1								
Maruthinagara New Culverts									
	1st Main 23rd Cross road	2	6.80			1.20		16.32	
	1st Main 25th Cross road	1	6.00			1.20		7.20	23.52

C&F

12/3

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Ramanjanaiah
12/3/2021

12-3-21

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/218/2020-21 dated 15.01.2021

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Final Measurement Sheet

First & Final Bill

Item No. 11

Item Name: Removing and resetting of kerb stones, complete as per specifications and directions of the Engineer in charge

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Final								
	Ward No - 04								
B Sector									
	13th B main LHS	1	30.00					15.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	28.00					14.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	19.00					9.50	
	13th B main RHS	1	30.00					15.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	28.00					14.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	30.00					15.00	
		1	19.00					9.50	

C&F

Ramreddy

16/03/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ 16/03/2021

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	3rd cross road LHS	1	30.00					15.00	
		1	13.80					6.90	
	3rd cross road RHS	1	30.00					15.00	
		1	13.00					6.50	C.D.P.E
							Total quantity	1934.70	464.95
							Qty as per Modified Estimate	1936.00	
							Qty Paid previously	0.00	
							Qty to be paid in this bill	1934.70	M

For M/s. NANDI CONSTRUCTION

Contractor Representative

Consultancy Bangalore

Consultant representative

Ramaraigowda 16/3/2021
Assistant Engineer
AE-02

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಬಿಬಿಎಂಪಿ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Unk. Zn)
Yelahanka, Bangalore

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Warde No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/218/2020-21 dated 15.01.2021

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Pre Measurement Sheet

First & Final Bill

Item No.	13	
Item Name	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift transportation etc ,complete	

Sl No	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Final								
	Ward No -04								
	Sharada Nagara								
	1st main LHS L=115/0.45=256 Nos		256					256	
	1st main RHS L=135/0.45=300 Nos		300					300	
	2nd Main road LHS L=102.4/0.45=228 Nos		228					228	
	2nd Main road RHS L=126.50/0.45=282 Nos		282					282	
	4th Main road RHS L=173/0.45=385 Nos		385					385	

C&RC

Ramangeerish
19/03/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106
19/3/2021

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	1st Main 25th Cross road L=314/0.45=698 Nos	698						698	
									3454
	WARD NO - 2								
East kamakshamma layout									
	Main road LHS L=214/0.45=200 Nos	200						200	
	Main road RHS L=219/0.45=424 Nos	424						424	
	2nd Main Road LHS L=120/0.45=218 Nos	218						218	
									859.00

C&FC 19/3

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

19/3/2021
AE-02

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Sl No.	CHAINAGE		No	Length (m)	Width (m)		Avg Width (m)	Depth (m)	Qty	Remarks
	Land Mark				Start	End				
								Total quantity	14955	
								Qty as per Modified Estimate	14957	
								Qty Paid previously	0	
								Qty to be paid in this bill	14955	Nos

C.R.C

For M/s. NANDI CONSTRUCTION

Contractor representative

Consultant representative

Goolry Consultancy Services Bangalore

Assistant Engineer

19/3/2021
AE-02

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬ.ಬ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Assistant Executive Engineer

19-03-21

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/202/2020-21 dated 31.12.2020

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Final Measurement Sheet

First and Final bill

Item No. 25

Item Name: Providing and laying Bituminous Concrete 40 mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment , rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications and directions of the Engineer in charge.

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg. Width	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							727.31			
	Qty as per Modified Estimate							727.31			
	Qty Paid previously							0.00	C.Bill		
	Qty to be paid in this bill							727.31	Cum	8140.04	5920348

For M/s. NANDI CONSTRUCTION

Contractor representative

Partners

Consultancy Services Bangalore

Consultant representative

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Assistant Engineer

Ramanajeevaiah

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಯಲಹಂಕ
ಬೃ.ಬೆ.ಮ.ಪ. ಬೆಂಗಳೂರು-106

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, , Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/218/2020-21 dated 15.01.2021

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Final Measurement Sheet

First & Final Bill

Item No. 25

Item Name: Providing and laying Bituminous Concrete 40 mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment , rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications and directions of the Engineer in charge

Sl No	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Final								
	Ward No -04								
	Someshwara Nagara								
	Sai apartment Main road	1	30.00	7.10	7.60	7.35	0.04	8.82	
		1	30.00	7.60	6.70	7.15	0.04	8.59	
		1	30.00	6.70	6.20	6.45	0.04	7.74	
		1	30.00	6.20	6.30	6.25	0.04	7.50	
		1	30.00	6.30	5.90	6.10	0.04	7.32	
		1	30.00	5.90	5.70	5.80	0.04	6.96	
		1	30.00	5.70	5.40	5.55	0.04	6.66	
		1	30.00	5.40	5.00	5.20	0.04	6.24	
		1	10.80	5.00	4.00	4.50	0.04	1.94	
	Deduction for Cauvery water chamber at Sai apartment road	1	5.70	1.80	1.80	1.80	0.04	-0.41	
	3rd A main road	1	30.00	7.00	6.00	6.50	0.04	7.80	
		1	30.00	6.00	5.60	5.80	0.04	6.96	
		1	30.00	5.60	6.10	5.85	0.04	7.02	
		1	30.00	6.10	6.00	6.05	0.04	7.26	
		1	30.00	6.00	6.40	6.20	0.04	7.44	
		1	27.00	6.40	6.80	6.60	0.04	7.13	
	3rd B main road	1	6.70	7.20	7.10	7.15	0.04	1.92	
		1	30.00	7.10	9.30	8.20	0.04	9.84	
		1	30.00	9.30	9.40	9.35	0.04	11.22	
		1	30.00	9.40	8.90	9.15	0.04	10.98	
		1	30.00	8.90	10.00	9.45	0.04	11.34	
		1	27.50	10.00	9.20	9.60	0.04	10.56	
	3rd A cross Road	1	30.00	6.70	6.30	6.50	0.04	7.80	
		1	30.00	6.30	7.10	6.70	0.04	8.04	
		1	2.60	7.10	7.10	7.10	0.04	0.74	
	4th A cross road (Ramachandrappa house)	1	30.00	6.20	6.90	6.55	0.03	5.90	
		1	30.00	6.90	6.60	6.75	0.03	6.08	
		1	30.00	6.60	7.00	6.80	0.03	6.12	
		1	4.60	7.00	7.10	7.05	0.03	0.97	
		1	15.00	4.20	4.40	4.30	0.03	1.94	
	Deduction for Manholes	24		0.28			0.03	-0.20	

C&Fc

22/03/2021

Ramanjeeraiah
22/03/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106
22/03/2021

Sl No	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	Chikkabommasandra								
	3rd Main road	1	30.00	6.40	6.30	6.35	0.03	5.72	
		1	30.00	6.30	6.10	6.20	0.03	5.58	
		1	14.20	6.10	7.30	6.70	0.03	2.85	
		1	30.00	5.40	4.80	5.10	0.03	4.59	
		1	7.00	4.80	4.80	4.80	0.03	1.01	
	Deduction for Manholes	2		0.28			0.03	-0.02	217.97
	Ward No -01								
	Maruthi Nagara								
	3rd Main Road	1	30.00	6.20	5.90	6.05	0.04	7.26	
		1	30.00	5.90	6.00	5.95	0.04	7.14	
		1	30.00	6.00	5.80	5.90	0.04	7.08	
		1	30.00	5.80	6.70	6.25	0.04	7.50	
		1	30.00	6.70	7.00	6.85	0.04	8.22	
		1	30.00	7.00	6.40	6.70	0.04	8.04	
		1	30.00	6.40	6.50	6.45	0.04	7.74	
		1	30.00	6.50	7.00	6.75	0.04	8.10	
		1	30.00	7.00	6.70	6.85	0.04	8.22	
		1	30.00	6.70	7.00	6.85	0.04	8.22	
		1	30.00	7.00	6.60	6.80	0.04	8.16	
		1	30.00	6.60	6.70	6.65	0.04	7.98	
		1	30.00	6.70	6.40	6.55	0.04	7.86	
		1	30.00	6.40	5.60	6.00	0.04	7.20	
		1	30.00	5.60	6.00	5.80	0.04	6.96	
		1	30.00	6.00	6.20	6.10	0.04	7.32	
		1	20.00	6.20	6.40	6.30	0.04	5.04	
	3rd main 4th cross road	1	20.00	3.60	3.60	3.60	0.04	2.88	
		1	30.00	3.60	3.65	3.63	0.04	4.35	
		1	30.00	3.65	3.60	3.63	0.04	4.35	
		1	30.00	3.60	4.00	3.80	0.04	4.56	
		1	30.00	4.00	4.70	4.35	0.04	5.22	
		1	17.00	4.70	4.70	4.70	0.04	3.20	
	3rd main 9th cross road	1	30.00	4.50	3.40	3.95	0.04	4.74	
		1	30.00	3.40	3.30	3.35	0.04	4.02	
		1	30.00	3.30	4.10	3.70	0.04	4.44	
		1	30.00	4.10	4.00	4.05	0.04	4.86	
		1	20.00	4.00	4.10	4.05	0.04	3.24	
	3rd Main 10th cross road	1	30.00	4.20	3.60	3.90	0.04	4.68	
		1	30.00	3.60	4.30	3.95	0.04	4.74	
		1	30.00	4.30	4.70	4.50	0.04	5.40	
		1	30.00	4.70	4.30	4.50	0.04	5.40	
		1	2.00	4.30	4.30	4.30	0.04	0.34	
	3rd Main 11th cross road	1	30.00	4.40	3.40	3.90	0.04	4.68	
		1	11.00	3.40	3.50	3.45	0.04	1.52	
	3rd Main 12th cross road	1	30.00	4.20	4.20	4.20	0.04	5.04	
		1	30.00	4.20	4.10	4.15	0.04	4.98	
		1	30.00	4.10	3.50	3.80	0.04	4.56	C & FC
		1	30.00	3.50	4.00	0.04	4.00	2.02	

LS-01
22-03-21

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	1st Main 16th Cross Road	1	30.00	4.60	4.30	4.45	0.04	5.34	
		1	30.00	4.30	3.80	4.05	0.04	4.86	
		1	21.60	3.80	3.90	3.85	0.04	3.36	
		1	28.00	4.30	4.20	4.25	0.04	4.76	
		1	30.00	4.20	3.60	3.90	0.04	4.68	
		1	5.00	3.60	3.60	3.60	0.04	0.72	
	1st Main 17th Cross Road	1	30.00	4.40	3.70	4.05	0.04	4.86	
		1	30.00	3.70	3.60	3.65	0.04	4.38	
		1	21.70	3.60	3.80	3.70	0.04	3.21	
		1	28.40	3.80	3.70	3.75	0.04	4.26	
		1	30.00	3.70	3.70	3.70	0.04	4.44	
		1	5.00	3.70	3.80	3.75	0.04	0.75	
	1st Main 18th Cross Road	1	30.00	4.30	4.20	4.25	0.04	5.10	
		1	30.00	4.20	4.40	4.30	0.04	5.16	
		1	2.00	4.40	4.40	4.40	0.04	0.35	
		1	15.90	4.50	3.80	4.15	0.04	2.64	
		1	30.00	4.40	3.10	3.75	0.04	4.50	
		1	30.00	3.80	4.30	4.05	0.04	4.86	
		1	5.00	4.30	4.30	4.30	0.04	0.86	
	1st Main 19th Cross Road	1	30.00	4.60	4.30	4.45	0.04	5.34	
		1	30.00	4.30	4.80	4.55	0.04	5.46	
		1	2.00	4.80	4.80	4.80	0.04	0.38	
		1	16.00	5.10	4.60	4.85	0.04	3.10	
		1	24.00	4.60	4.40	4.50	0.04	4.32	
	1st Main 23rd Cross Road	1	30.00	5.60	4.80	5.20	0.04	6.24	
		1	30.00	4.80	4.50	4.65	0.04	5.58	
		1	30.00	4.50	5.40	4.95	0.04	5.94	
		1	30.00	5.40	6.00	5.70	0.04	6.84	
		1	30.00	6.00	5.80	5.90	0.04	7.08	
		1	30.00	5.80	5.00	5.40	0.04	6.48	
		1	30.00	5.00	4.90	4.95	0.04	5.94	
		1	30.00	4.90	4.10	4.50	0.04	5.40	
		1	30.00	4.10	3.90	4.00	0.04	4.80	
		1	28.00	3.90	3.60	3.75	0.04	4.20	
	1st Main 24th Cross Road	1	30.00	6.50	5.90	6.20	0.04	7.44	
		1	30.00	5.90	5.40	5.65	0.04	6.78	
		1	30.00	5.40	7.00	6.20	0.04	7.44	
		1	30.00	7.00	6.00	6.50	0.04	7.80	
		1	30.00	6.00	6.10	6.05	0.04	7.26	
		1	30.00	6.10	6.90	6.50	0.04	7.80	
		1	30.00	6.90	5.50	6.20	0.04	7.44	
		1	30.00	5.50	6.00	5.75	0.04	6.90	
		1	30.00	6.00	6.00	6.00	0.04	7.20	
		1	30.00	6.00	5.90	5.95	0.04	7.14	
		1	5.00	5.90	6.70	6.30	0.04	1.26	

C&Fc

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

22/03/21

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

9920
W-01
22-03-21

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	1st Main 25th Cross Road	1	30.00	7.10	6.10	6.60	0.04	7.92	
		1	30.00	6.10	6.70	6.40	0.04	7.68	
		1	30.00	6.70	6.80	6.75	0.04	8.10	
		1	30.00	6.80	6.40	6.60	0.04	7.92	
		1	30.00	6.40	6.30	6.35	0.04	7.62	
		1	30.00	6.30	6.30	6.30	0.04	7.56	
		1	30.00	6.30	5.50	5.90	0.04	7.08	
		1	30.00	5.50	5.60	5.55	0.04	6.66	
		1	30.00	5.60	5.50	5.55	0.04	6.66	
		1	20.00	5.50	5.20	5.35	0.04	4.28	509.40
							Total quantity	727.31	
							Qty as per Modified Estimate	727.31	
							Qty Paid previously	0.00	
							Qty to be paid in this bill	727.31	Cum

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

For M/s. NANDI CONSTRUCTION
Partners

Contractor representative

Assistant Engineer

Consultant representative

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	Chikkabommasandra								
	3rd Main road	2	30.00			0.10		6.00	
		2	30.00			0.10		6.00	
		2	14.20			0.10		2.84	
		2	30.00			0.10		6.00	
		2	7.00			0.10		1.40	C&FC
	Center Line								
	Someshwara Nagara								
	Sai apartment Main road	1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	10.80			0.10		0.54	
	3rd A main road	1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	27.00			0.10		1.35	
	3rd B main road	1	6.70			0.10		0.34	
		1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	27.50			0.10		1.38	
	3rd A cross Road	1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	2.60			0.10		0.13	
	4th A cross road (Ramachandrappa house)	1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	4.60			0.10		0.23	
		1	15.00			0.10		0.75	
	Chikkabommasandra								
	3rd Main road	1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	14.20			0.10		0.71	
		1	30.00			0.10		1.50	
		1	7.00			0.10		0.35	216.35
	Ward No -01								
	Edge Line								
	Maruthi Nagara								
	3rd Main Road	2	30.00			0.10		6.00	
		2	30.00			0.10		6.00	
		2	30.00			0.10		6.00	
		2	30.00			0.10		6.00	

C&FC

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

23-03-21

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
		1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	20.00			0.10		1.00	
	1st Main 25th Cross Road	1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	30.00			0.10		1.50	
		1	20.00			0.10		1.00	532.06
							Total quantity	748.41	
							Qty as per Modified Estimate	748.88	
							Qty Paid previously	0.00	
							Qty to be paid in this bill	748.41	Sqm

CRE

For M/s. NANDI CONSTRUCTION

Contractor representative
Partners

23-03

Assistant Engineer

Ramanjaeriah

Consultant representative

Goolry Consultancy Services Bangalore

Asst. Executive Engineer
Assistant Executive Engineer (BBMP Ynk. Zn)
Yelahanka Sub. Divison
Yelahanka, Bangalore

Sl No	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
		1	30.00			0.35		10.50	
		1	30.00			0.35		10.50	
		1	30.00			0.35		10.50	
		1	30.00			0.35		10.50	
		1	30.00			0.35		10.50	
		1	14.00			0.35		4.90	605.90
		WARD NO - 2							
East kamakshamma layout									
	Main road LHS	1	30.00			0.40		12.00	
		1	30.00			0.40		12.00	
		1	30.00			0.40		12.00	
		1	30.00			0.40		12.00	
		1	30.00			0.40		12.00	
		1	30.00			0.40		12.00	
		1	30.00			0.40		12.00	
		1	4.00			0.40		1.60	
	Main road RHS	1	30.00			0.40		12.00	
		1	30.00			0.40		12.00	
		1	30.00			0.40		12.00	
		1	30.00			0.40		12.00	
		1	30.00			0.40		12.00	
		1	30.00			0.40		12.00	
		1	30.00			0.40		12.00	
		1	9.00			0.40		3.60	
	2nd Main Road LHS	1	30.00			0.35		10.50	
		1	30.00			0.35		10.50	
		1	30.00			0.35		10.50	
		1	30.00			0.35		10.50	215.20
							Total quantity	3465.24	
							Qty as per Modified Estimate	3466.40	
							Qty Paid previously	0.00	
							Qty to be paid in this bill	3465.24	Sqm

24-03-21

C&FC

24/3

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

For M/s. NANDI CONSTRUCTION

Contractor representative
Partners

Consultant representative

Ramarajeevs

Assistant Engineer

24/03/2021
AE-02

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Asst. Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/202/2020-21 dated 31.12.2020

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Final Measurement Sheet

First and Final bill

Item No.	27
Item Name	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC coarse aggregate at 0.89 cum, fine aggregates at 0.46 cum.Coarse and fine aggregate conforming to IS 383-2016, with Superplasticizer at 3 lts conforming to IS 9103-2008, mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). & Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints,including groove cutting charges, joint filler, separation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound.

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start (B1)	Width (m) End (B2)	Avg Width	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							254.93			
							Qty as per Modified Estimate	254.93			
							Qty Paid previously	0.00			
							Qty to be paid in this bill	254.93	Cum	5470.47	1394560

For M/s. NANDI CONSTRUCTION

Contractor representative

Partners

Consultancy Services Bangalore

Consultant representative

Assistant Engineer

Asst. Executive Engineer

Assistant Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/218/2020-21 dated 15.01.2021

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Final Measurement Sheet

First & Final Bill

Item No. 27

Item Name: Cement concrete pavement Construction of un-reinforced plain cement concrete for pavement, using a grade concrete M30 over a prepared base with OPC coarse aggregate @ 0.69cum fine aggregate @ 0.46cum,coarse and fine aggregate confirming to IS:383-2016,with superplastisiser @3lts confirming to IS9103-2008 mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). & Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine,and curing including cost of all materials,labour,hire charges of machineries,all lead and lift charges etc., complete as per specifications. - do with OPC at 360Kg per cum coarse aggregate @ 0.69cum and fine aggregate @ 0.46cum complete as per specifications and directions of the Engineer in charge

Sl No	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Final								
	WARD -01								
	Maruthinagara Road PCC								
	3rd main 2nd cross road	1	30.00	3.50	4.50	4.00	0.15	18.00	
		1	30.00	4.50	4.50	4.50	0.15	20.25	
		1	3.00	4.50	4.50	4.50	0.15	2.03	
	3rd Main 3rd cross road	1	30.00	4.20	4.30	4.25	0.15	19.13	
		1	30.00	4.30	4.40	4.35	0.15	19.58	
		1	2.00	4.40	4.40	4.40	0.15	1.32	
	3rd Main 9th Cross Road Left Side	1	30.00	4.00	4.20	4.10	0.15	18.45	
		1	30.00	4.20	4.30	4.25	0.15	19.13	
		1	30.00	4.30	4.70	4.50	0.15	20.25	
		1	30.00	4.70	4.50	4.60	0.15	20.70	
		1	30.00	4.50	3.90	4.20	0.15	18.90	
		1	30.00	3.90	3.60	3.75	0.15	16.88	
		1	30.00	3.60	4.20	3.90	0.15	17.55	
		1	8.00	4.20	4.10	4.15	0.15	4.98	
	3rd Main 4th cross road	1	30.00	3.70	4.00	3.85	0.15	17.33	
		1	30.00	4.00	4.50	4.25	0.15	19.13	
		1	2.00	4.50	4.50	4.50	0.15	1.35	254.93

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Sl No.	CHAINAGE		No	Length (m)	Width (m)		Avg Width (m)	Depth (m)	Qty	Remarks
	Land Mark				Start	End				
								Total quantity	254.93	
								Qty as per Modified Estimate	254.93	
								Qty Paid previously	0.00	C.R.C
								Qty to be paid in this bill	254.93	Cum

For M/s. NANDI CONSTRUCTION

Partners

Contractor representative

Assistant Engineer

W-01

Consultancy Services Bangalore

Consultant representative

Assistant Executive Engineer

Assistant Executive Engineer
Yelahanka Sub. Divison
(BBMP Twk. Zn)
Yelahanka, Bangalore

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, Someshwara nagara, Sharada Nagara and B sector in Wards No 01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/202/2020-21 dated 31.12.2020

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Final Measurement Sheet

First and Final bill

Item No. 28

Item Name: Road markers/ Road stud , Supply and installion of Moulded Shank Raised Pavement Markers made of polycarbonate and ABS (Acrylonitrile Butadiene Styrene) moulded body and reflective panels with micro prismatic lens capable of providing total internal reflection of the light entering the lens face and shall support a load of 16000 kg tested in accordance to Specifications of Category A of MORTH Circular No RW/NH/33023/10-97-DO III Dt 11.06.1997.The height, width and length shall not exceed 50mm, 100mm and 102 mm and with minimum reflective area of 13 Sqcm on each side and the slope to the base shall be 35 degree.The strength of detachment of the integrated cylindrical shanks, (of diameter not less than 19mm and height not less than 30mm)from the body is to be a minimum value of 500kg. Fixing will be by drilling holes on the road for the shanks to go inside without ais and using epoxy resin based adhesive as per manufacture's recommendation and complete as per specifications and directions of the Engineer in charge.

Sl No	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg Width	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							433.00			
	Qty as per Modified Estimate							434.00			
	Qty Paid previously							0.00			
	Qty to be paid in this bill							433.00	Nos	375.01	162379

For M/s. NANDI CONSTRUCTION

Contractor representative

Partners

Assistant Engineer

Consultant representative

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Dvlp. Zn)
Yelahanka, Bangalore

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive development of Roads and Drains at Maruthinagara 3rd main road, Mathru Layout, , Sharada Nagara and B sector in Wards No-01, 02 & 04 of Yelahanka Division (Package No - 04)

Work Order No. : BBMP/EE/YNK.D/ W.O/218/2020-21 dated 15.01.2021

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- Nandi Constructions

Final Measurement Sheet

First & Final Bill

Item No.	28
Item Name	Road markers/ Road stud , Supply and Installtion of Moulded Shank Raised Pavement Markers made of polycarbonate and ABS (Acrylonitrile Butadiene Styrene) moulded body and reflective panels with micro prismatic lens capable of providing total internal reflection of the light entering thje lens face and shall support a load of 16000 kg tested in accordance to Specifications of Category A of MORTH Circular No RW/NH/33023/10-97-DO III Dt 11.06.1997.The height, width and length shall not exceed 50mm, 100mm and 102 mm and with minimum reflective area of 13 Sqcm on each side and the slope to the base shall be 35 degree.The strength of detachment of the integrated cylindrical shanks, (of diameter not less than 19mm and height not less than 30mm)from the body is to be a minimum value of 500kg. Fixing will be by drilling holes on the road for the shanks to go inside, without ails and using epoxy resin based adhesive as per manufacture's recommendation and complete as per specifications and directions of the Engineer in charge.

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Final								
	Ward No -04								
	Someshwara Nagara								
	Sai apartment Main road L=189 m x 3 Sides/studs for every 3m = 189 Nos		189.00					189.00	
	3rd A main road L=158 m x 3 Sides/studs for every 3m = 158 Nos		158.00					158.00	
	3rd B main road L=86 m x 3 Sides/studs for every 3m = 86 Nos		86.00					86.00	
									433.00
							Total quantity	433.00	
							Qty as per Modified Estimate	434.00	
							Qty Paid previously	0.00	C&FC
							Qty to be paid in this bill	433.00	Nos

For M/s. NANDI CONSTRUCTION

Contractor representative
Partners

Rameshwaraj
Assistant Engineer
24/03/2021

Consultant representative
C&FC

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಮಾದರಿ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106
Assistant Executive Engineer